

A Abwicklungsphase	B Projekt- beginn	C geplantes Bauende	D Dienst- leister	Jahr 1 MONAT fortlaufend												Jahr 2 MONAT fortlaufend												Jahr 3 MONAT fortlaufend												Jahr 4 MONAT fortlaufend												Jahr 5 MONAT fortlaufend												Jahr 6 MONAT fortlaufend												Jahr 7 MONAT fortlaufend											
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84
Vorphase / Phase 0 - je nach Projekt sehr unterschiedlich Mac				[Yellow bar from month 1 to 84]																																																																																			
VgV - 6 Monate (bei Bauvolumen > 5 Mio. Euro)				[Orange bar from month 10 to 16]																																																																																			
LPH 1 - 1 Monat				[Green bar at month 10]																																																																																			
LPH 2 - 3 Monate				[Light blue bar from month 10 to 12]																																																																																			
LPH 3 - 3 Monate				[Purple bar from month 16 to 19]																																																																																			
LPH 4 - 2 Monate				[Light blue bar from month 18 to 19]																																																																																			
Plausibilitätsprüfung				[Pink bar from month 19 to 20]																																																																																			
Genehmigungsphase Gremien - 3 Monate				[Pink bar from month 20 to 22]																																																																																			
Baugenehmigungs-verfahren - 3 - 9 Monate				[Blue bar from month 21 to 29]																																																																																			
LPH 5 - 4 Monate				[Green bar from month 25 to 28]																																																																																			
LPH 6+7 - 6 Monate				[Yellow bar from month 30 to 36]																																																																																			
LPH 8 - 18 Monate				[Red bar from month 36 to 54]																																																																																			
Albrecht-Dürer-Schule Module	Dec 2019	Aug 2020	WiBau	[Green bar at month 10]																																																																																			
Kastel Housing Module	Aug 2019	Aug 2020	SEG	[Yellow bar from month 1 to 8]																																																																																			